

**NDWP WIDEN TAXILANE G & L - PHASE I
HONOLULU INTL AIRPORT, HONOLULU, HI
PROJECT No. AO1121-24**

MINUTES

WEEKLY PROGRESS MEETING No. 49

July 14, 2015

Project Status

| | | | |
|----------------------------|------------|-----------------------|------------|
| Notice to Proceed | 09/18/2014 | Start Date (PH1E) | 07/07/2015 |
| Contract Days (Calendar) | 280 | Scheduled Days (PH1E) | 25 |
| Original Contract End Date | 06/24/2015 | End Date (PH1E) | 07/31/2015 |

STATUS LEGEND

NEW New Item **OLD** Old Item **INFO** Information Item **CLO** Closed Item

| Item No. | Date Initiated | Status | Description |
|--------------------------------------|----------------|--------|---|
| A. STATE-HNL-FAA Coordination | | | |
| A.49.01 | 07/14/15 | NEW | <i>Current NOTAMS (times are reported in Zulu Time; 10 hrs ahead of HST)</i> 1. HNL 07/051 HNL TWY G BTN 1930FT NORTH OF TWY A AND 2205FT NORTH OF TWY A CLSD 1507080200-1508011900 |
| A.49.02 | 07/14/15 | NEW | <i>Upcoming NOTAMS</i> 1. NOTAM for PH1F |
| A.49.03 | 07/14/15 | NEW | <i>Gate 34 Lead-In Line</i> 1. HDCC is planning to paint the permanent Lead-In Line for Gate 34 the week of July 27 th . HDCC shall confirm final date by next meeting. |
| A.49.04 | 07/14/15 | NEW | <i>Closure of Gate 54</i> 1. A field meeting was held with HA on 07/10/15 to discuss HDCC's request to close Gate 54 on the last day of the P-401 AC paving. Closure of Gate 54 will allow a more efficient demobilization of paving equipment at the completion of the paving operations. 2. No exceptions were taken by HA provided an aircraft can remain parked at the gate during the paving operations & a sketch is submitted to show the distances between the paving equipment and the parked aircraft. |
| B. Construction Schedule | | | |
| B.49.01 | 07/14/15 | NEW | <i>Review of Three Week Look Ahead Construction Schedule</i> Upcoming work for the next three weeks included but not limited to the following; 1. Manuwai Canal – Pre-Construction water sampling & testing to commence on July 20, 2015. Dewatering of the Manuwai Canal to commence August 3, 2015. 2. PH1E - Start Date 07/07/15; End Date (shift start) 07/31/15 a. Construct P-209 (CAB) Pavement Section – Completion scheduled for 07/23/15 b. Airfield Electrical – Completion scheduled for 07/16/15 3. Construction of High Point Vent – Completion scheduled for 07/20/15 4. Electrical Manhole (EMH 53) & Communication (CMH 53) Manhole – Frame & covers have been ordered and expected to arrive by the end of the week. |

**NDWP WIDEN TAXILANE G & L - PHASE I
HONOLULU INTL AIRPORT, HONOLULU, HI
PROJECT No. AO1121-24**

MINUTES

WEEKLY PROGRESS MEETING No. 49

July 14, 2015

| | | | |
|--|--|--|---|
| | | | <p>Construction of both manholes is expected to be completed by 07/23/15.</p> <ul style="list-style-type: none">5. P-403 (ACSB) Pavement Section – Completion date scheduled for 07/27/156. P-401 (AC) Pavement Section – Completion date scheduled for 07/29/157. Pavement Striping – Completion date scheduled for 07/31/158. PH1F / PH1G – Start date August 3, 2015 at 1600hrs. |
|--|--|--|---|